TREE EMERGENCY INSPECTION REPORT

I. BASIC INFORMATION

TREE NO	T17	REF NO	005
INSPECTION NO	E03	INSPECTION DATE	23 Jan 2010
			24 Jan 2010
OWNER	Maryknoll Convent School	ACTUAL LOCATION	114 10' 43" E
			22 19' 40" N
	Northwest Corner of the		
GEOGRAPHICAL LOCATION	Building of Maryknoll Convent School, No. 130 Boundary	WEATHER CONDITION	Fine

II. TREE CHARACTERISTICS

SPECIES	Araucaria heterophylla (Salisb.) Franco		FAMILY		Araucariaceae		
ENGLISH NAME	Norfolk Island Pine		CHINESE NAME		異葉南洋杉		
HEIGHT(m)	23.5m		DBH (mm) 553.80				
	N - S : 3.2m						
CROWN SPREAD	W - E : 3.5m						
ROOT	METHOD	VTA	INSECT	Nil	FUI	NGUS	Nil
	DISEASE	Nil	TERMITE	Nil	ELE	EVATION	Very Bad
TRUNK	METHOD	VTA	INSECT	Nil	FU	NGUS	Nil
	DISEASE	Nil	TERMITE	Nil	EL	EVATION	Good
BRANCH	METHOD	VTA	INSECT	Nil	FU	NGUS	Nil
	DISEASE	Nil	TERMITE	Nil	EL	EVATION	Good
LEAF	METHOD	VTA	INSECT	Nil	FU	NGUS	Nil
	DISEASE	Nil	TERMITE	Nil	EL	EVATION	Good
CONDITIONS OF	1. The genera	1. The general condition of the tree on Jan 24. (Fig.1)					
GROWTH	2. Two trenches were dug closed to the tree trunk less than 1 meter. apart (Fig.2						
	3. Roots system was damage. (Fig.3 to 8)						
	4. Heavy duty machinery movement on ground surface. (Fig 9 to 10)						
	5. The works finished on Jan 24. (Fig 11 to 13)						
	Conclusion:						
	1. The overall condition of the tree at this moment is still good as judged						
	by Visual Tree Assessment Method. However, with the excavation of						
	the two sides nearby, damage of the rooting system and compaction						
	of the soil surface by machinery, severe damage would have been						
	done.						

2. Danger signal was identified.

III. SITE CONDITIONS

SITE	 Two deep trenches 400 mm (wide) x 800 mm (deep) were dug on two sides of the tree by the Construction Contractor. The distances between the trenches and the base of the main truck of the tree were less than 1 meter. Two major side roots 100 mm (dia) was exposed and badly damaged, much of small roots was find by cutting. QA was identifying the fungicide to protect the damage root surface asap. The Construction Contractor backfill the soil on Jan 24 noon.
GROUND COVER	The ground vegetation cover surrounding the tree was completely ruined by machinery movement. The soil was also compacted by the movement of the machinery and the weight of the machinery plus the concrete mixed carried.

IV. EXISTING PROTECTION

LABEL	T17	TREE HOLE	None
RAILING	None	AI R ROOTING	None
SUPPORTING	None	OTHER PROTECTION	None

V. RISK ASSESSMENT

		Target rating: 1 = occasional use; 2 = intermittent use; 3 = frequent use; 4 = constant use
	Hazard Location: Roots	100mm; 3 = 101-150mm; 4 = >150mm
HAZARD RATING	Hazard Rating = Failure Potential + Size of Part + Target Rating 11 = 3 + 4 + 4	Failure potential: 1 = low; 2 = medium; 3 = high; 4 = severe Size of part: 1 = <50mm; 2 = 51 -
ORIGIN OF RISK	Due to the Construction Contractor digging the trendamage tree roots system.	nch very closed to trunk, and

VI. SUGGESTION

	1. Restrict Area : 1	CARRY OUT THE WORK :
	2. Cable : 0	0=NONE;
	3. Removal: 0	1=IMMEDIATERLY;
	4. Replanting : 0	2=STAY BEHIND;
	5. Prune : 0	3=UNNECESSARY;
HAZARD	6. Supporting: 1	4=OTHER
ABATEMENT	7. Effect on adjacent tree : 0	
	8. Inspect further: 0	
	9. Notification : 0	
	This kind of work defied the purposes of protecting the respective tree.	
COMMENT	The tree unstable now, tree supporting system immediate needs. Inspection by weekly.	

VII. PHOTO RECORD

