	Name of PRH development	No. of units	Main Contractor	Installation of temporary water points		Installation of filters	
				Works start date	Expected commission date	Installation start date	Installation progress
1	Kai Ching Estate	5,204	China State Construction Engineering (Hong Kong) Limited	Put into use of	on 16 August	26 August	92%
2	Kwai Luen Estate Phase 2 (Luen Yat House, Luen Yuet House)	1,507	Shui On Building Contractors Limited	Put into use on 21 August		13 August	97%
3	Wing Cheong Estate	1,488	Paul Y. General Contractors Limited	Put into use on 1 September		31 August	94%
4	Lower Ngau Tau Kok Estate Phase 1 (Kwai Leung House, Kwai Yuet House, Kwai Hin House, Kwai Sun House, Kwai Fai House)	4,238	Yau Lee Construction Company Limited	Started on 11 August	End September	20 August	96%
5	Shek Kip Mei Estate Phase 2 (Mei Wui House, Mei Leong House)	1,558	Yau Lee Construction Company Limited	Started on 27 August		29 August	95%
6	Yan On Estate (Yan Hei House, Yan Yuet House, Yan Chung House)	2,587	Yau Lee Construction Company Limited	Started on 1 September	Within October	29 August	84%
7	Hung Hom Estate Phase 2 (Hung Yat House, Hung Yan House, Hung Yiu House)	1,938	China State Construction Engineering (Hong Kong) Limited	Started on 14 September		26 August	97%

8	Tung Wui Estate (Wui Sum House, Wui Yan House)	1,333	Paul Y. General Contractors Limited	Started on 15 September	31 August	97%
9	Un Chau Estate Phase 2 and 4 (Un Lok House, Un Nga House, Un Chi House, Un Hei House, Un Kin House)	3 533 1	Construction Company	Within September	29 August	79%
10	Choi Fook Estate (Choi Lok House, Choi Sin House, Choi Hay House)	2,524	Yau Lee Construction Company Limited		29 August	83%
11	Ching Ho Estate Phase 1 (Ching Chung House, Ching Yu House, Ching Hin House)	3,167	Yau Lee Construction Company Limited		25 September	