

Annex 1

Station	Progress update in the Government's reply on 19 January 2011	Present progress
Wong Tai Sin	In progress	
Lai Chi Kok	To start in mid 2011	
Cheung Sha Wan	In progress	
Sham Shui Po	In progress	
Shek Kip Mei	To start in early 2011	
Yau Ma Tei	MTRCL is now coordinating with Transport Department on the temporary traffic arrangements	
Jordan	In progress	
Tsim Sha Tsui	Works integrated with the Tsim Sha Tsui North Subway and Entrance Modification Works	
Sai Wan Ho	To start in the second half of 2011	