

## Annex 5

### Latest progress of retrofitting lifts at existing MTR stations

<b>Station</b>	<b>Progress</b>
Wong Tai Sin	Works in progress
Lai Chi Kok	As the design and tender processes require more time, the works contract is expected to be awarded by end 2011
Cheung Sha Wan	Works in progress
Sham Shui Po	Works in progress
Shek Kip Mei	Due to waterworks near the station exit, works are expected to commence by end 2011
Yau Ma Tei	MTRCL is now in discussion with the District Council and the Transport Department on the temporary traffic arrangements during the works period
Jordan	Works in progress
Tsim Sha Tsui	Works are expected to commence in 2nd Quarter 2012
Sai Wan Ho	Works contract is expected to be awarded by end 2011
Prince Edward	Works contract is expected to be awarded by end 2011
Sheung Wan	Works in progress
Admiralty	Design in progress