

LEGCO QUESTION NO. Q.14

Annex 1

List of Projects with Construction Contracts Awarded using NEC Form

Works Department	Public Works Project Number and Title	Project Location	Contractor	Approved Project Estimates (\$ million)	Actual Project Expenditure (\$ million)	Works Start Date	Current Progress
Drainage Services Department	4157CD Improvement of Fuk Man Road Nullah in Sai Kung	Fuk Man Road, Sai Kung	Chun Wo Construction & Engineering Co. Ltd.	95.8	92.8 (Note 1)	August 2009	Works completed in 2012
Highways Department	6805TH Retrofitting of Noise Barriers on Fanling Highway (MTR Fanling Station to Wo Hing Road)	Fanling Highway (MTR Fanling Station and Wo Hing Road)	Chun Wo Construction & Engineering Co. Ltd.	247.1	(Note 2)	November 2010	About 95% completed
Highways Department	6848TH Retrofitting of Noise Barriers on Tai Po Tai Wo Road near Po Nga Court	Tai Wo Road near Po Nga Court, Tai Po	China Harbour Engineering Company Limited	96.6	(Note 2)	March 2012	About 60% completed
Drainage Services Department	4378DS North District Sewerage Stage 2 Part 2A - Pak Hok Lam Trunk Sewer and Sha Tau Kok Village Sewerage	Sha Tau Kok	Kum Shing (K.F.) Construction Company Limited	272.1	(Note 2)	June 2012	About 20% completed

Works Department	Public Works Project Number and Title	Project Location	Contractor	Approved Project Estimates (\$ million)	Actual Project Expenditure (\$ million)	Works Start Date	Current Progress
Drainage Services Department	4384DS Yuen Long and Kam Tin Sewerage, Stage 3 Package 2	Kau Hui and Shap Pat Heung, Yuen Long	Kwan On Construction Co. Ltd	213.4	(Note 2)	September 2012	About 30% completed
Drainage Services Department	4160CD Happy Valley Underground Stormwater Storage Scheme	Happy Valley	Chun Wo Construction & Engineering Co. Ltd. (Note 3)	1,065.8	(Note 2)	September 2012	About 25% completed
Drainage Services Department	4332DS Lam Tsuen Valley Sewerage, Stage 2	Lam Tsuen Valley, Tai Po	Hsin Chong Tsun Yip Joint Venture (Note 4)	588.3	(Note 2)	October 2012	About 20% completed
Highways Department	6798TH Improvement to Pok Oi Interchange	Pok Oi Interchange, Yuen Long	Leader Civil Engineering Corp. Ltd.	264.8	(Note 2)	November 2012	About 15% completed
Architectural Services Department	8073MM Tin Shui Wai Hospital	Tin Tan Street, Tin Shui Wai, Yuen Long	Leighton-Able Joint Venture	3,910.9	(Note 2)	February 2013	About 20% completed
Water Supplies Department	9333WF Improvement of Fresh Water Supply to Cheung Chau	Cheung Chau	China Road - China Pipeline Joint Venture	254.8	(Note 2)	October 2013	About 7% completed

Note:

1. The expenditures include actual works expenditure and associated costs, including the costs of hiring resident site staff.
2. The works have not been completed.
3. Of the two contracts awarded under the project, one is a contract of the NEC form awarded to Chun Wo Construction & Engineering Co. Ltd.
4. Of the two contracts awarded under the project, one is a contract of the NEC form awarded to Hsin Chong Tsun Yip Joint Venture.