

	Name of PRH development	No. of units	Main Contractor	Installation of temporary water points		Installation of filters	
				Works start date	Expected commission date	Installation start date	Installation progress
1	Kai Ching Estate	5 204	China State Construction Engineering (Hong Kong) Limited	Put into use on August 16		August 26	10%
2	Kwai Luen Estate Phase 2 (Luen Yat House, Luen Yuet House)	1 507	Shui On Building Contractors Limited	Put into use on August 21		August 13	93%
3	Wing Cheong Estate	1 488	Paul Y. General Contractors Limited	Put into use on September 1		August 31	27%
4	Lower Ngau Tau Kok Estate Phase 1 (Kwai Leung House, Kwai Yuet House, Kwai Hin House, Kwai Sun House, Kwai Fai House)	4 238	Yau Lee Construction Company Limited	Started on August 11	Mid September	August 20	55%
5	Shek Kip Mei Estate Phase 2 (Mei Wui House, Mei Leong House)	1 558	Yau Lee Construction Company Limited	Started on August 27	Early October	August 29	23%
6	Yan On Estate (Yan Hei House, Yan Yuet House, Yan Chung House)	2 587	Yau Lee Construction Company Limited	Started on September 1		August 29	16%
7	Hung Hom Estate Phase 2 (Hung Yat House, Hung Yan House, Hung Yiu House)	1 938	China State Construction Engineering (Hong Kong) Limited	Within September	Within October	August 26	37%

8	Tung Wui Estate (Wui Sum House, Wui Yan House)	1 333	Paul Y. General Contractors Limited		August 31	34%
9	Un Chau Estate Phases 2 and 4 (Un Lok House, Un Nga House, Un Chi House, Un Hei House, Un Kin House)	3 533	Yau Lee Construction Company Limited		August 29	9%
10	Choi Fook Estate (Choi Lok House, Choi Sin House, Choi Hay House)	2 524	Yau Lee Construction Company Limited		August 29	10%
11	Ching Ho Estate Phase 1 (Ching Chung House, Ching Yu House, Ching Hin House)	3 167	Yau Lee Construction Company Limited	To be confirmed	To be confirmed	--

Ends