

Annex**Details of the existing YHS Projects**

	Name of NGO	Site	Est. no. of hostel places	Latest progress	Anticipated completion date
1	The Hong Kong Federation of Youth Groups ¹	2 Po Heung Street, Tai Po Market / Lot 1944 in DD 6	80 ¹	Project completed and in operation	Project completed and in operation
2	Po Leung Kuk	Junction of Shap Pat Heung Road and Tai Shu Ha Road West in Ma Tin Pok, Yuen Long	1 680	Construction at final stage; topping-out completed	Before end 2022
3	The Hong Kong Girl Guides Association	Junction of Ferry Street and Jordan Road, West Kowloon / Proposed KIL 11128	576	Funding approved by the Finance Committee (FC) in April 2021; foundation works in progress	2025
4	Tung Wah Group of Hospitals	No. 122A - 130 Hollywood Road, Sheung Wan / IL 338	302	Funding approved by FC in April 2021; demolition works in progress	2025
5	Hong Kong Association of Youth Development	9 Arran Street, Mong Kok / KIL 6223	90	LegCo Home Affairs Panel consulted in April 2022; funding application to be submitted to the Public Works Sub-Committee / FC shortly	2025
6	Hong Kong Sheng Kung	Junction of Castle Peak	Around 190	Pre-construction works under	To be confirmed

	Name of NGO	Site	Est. no. of hostel places	Latest progress	Anticipated completion date
	Hui Welfare Council Limited	Road – Yuen Long and Yau Tin East Road		preparation	
7	Salvation Army	6-8 Salvation Army Street, Wan Chai	Around 510	Technical feasibility studies in progress	To be confirmed
		Total	Around 3 428		

Note 1 : The Hong Kong Federation of Youth Group's youth hostel commenced operation in March 2020. The relevant figures in relation to the number of hostel places are final.