

**Annex 1: Current progress of the proposals of
the Hillside Escalator Links and Elevator Systems**

(Position as at 3 July 2018)

Rank	Proposal	Progress of Project
1	Pedestrian Link at Tsz Wan Shan	<p>The pedestrian link is implemented under the Shatin to Central Link project and involves 15 facilities. The construction works commenced in July 2012. The pedestrian link has been opened for public use since October 2017.</p>
2	Braemar Hill Pedestrian Link	<p>The HyD consulted and obtained the support from the Planning, Works and Housing Committee (PWHC) of the Eastern District Council (EDC) on the design scheme in September 2016. Prior to gazettal of the works, the HyD further consulted the residents on the design scheme and attended residents' meetings in November and December 2017. In view of the comments raised by various parties, the HyD reviewed the scheme with a view to obtaining a majority consensus for the project scheme.</p> <p>HyD attended the PWHC meeting in February 2018, arranged site visits with EDC members, LegCo members and residents in March 2018, held a public meeting in April 2018 and conducted focus group meetings with schools and residents in May & June 2018 to discuss and introduce the revised design scheme.</p> <p>In view of the comments from various stakeholders, HyD consulted PWHC again on 19 June 2018, presented various studied design revisions and the recommended revised design scheme, and obtained the support from most PWHC members. The HyD is now carrying out the detailed design and preparing for the gazettal of the project scheme.</p>

Rank	Proposal	Progress of Project
3	Lift and Pedestrian Walkway System at Cheung Hang Estate, Tsing Yi	The construction works commenced in February 2017 for anticipated completion in mid 2019.
4	Escalator Link and Pedestrian Walkway System at Pound Lane	The HyD consulted the Central and Western District Council (C&WDC) and held a public forum on the refined proposal in 2015. The comments received have been collated and analyzed. In view of the diverse views received and the many issues involved, the HyD plans to consult the C&WDC further on the project.
5	Lift and Pedestrian Walkway System between Kwai Shing Circuit and Hing Shing Road	The construction works commenced in June 2017 for anticipated completion in 2020.
6	Lift and Pedestrian Walkway System between Castle Peak Road and Kung Yip Street	The Government obtained funding approval from the Finance Committee of the LegCo on 30 June 2018. The construction works are scheduled to commence in the first quarter of 2019 for anticipated completion in the second quarter of 2023.
7	Lift and Pedestrian Walkway System between Lai Cho Road and Wah Yiu Road	The preliminary technical feasibility study has been completed. The HyD has engaged consultants to carry out the investigation and preliminary design.

Rank	Proposal	Progress of Project
8	Pedestrian Link near Chuk Yuen North Estate	The HyD consulted and obtained the support from the Traffic and Transport Committee (T&TC) of the Wong Tai Sin District Council on the preliminary design in July 2016 and March 2017, and the latest revised design in January 2018. The HyD is now carrying out the detailed design and preparing for the gazettal of the project scheme. The HyD will continue to liaise with the objecting parties with a view to addressing their concerns.
9	Lift and Pedestrian Walkway System at Waterloo Hill	The construction works commenced in December 2016 for anticipated completion in mid 2019.
10	Lift and Pedestrian Walkway System between Lai King Hill Road and Lai Cho Road	It was revealed in the preliminary technical feasibility study that the project involved two dangerous private slopes. The owners of the slopes have completed the repair works for the slopes in February 2018. The HyD will carry out the preliminary technical feasibility study for the project.
11	Lift and Pedestrian Walkway System between Tai Wo Hau Road and Wo Tong Tsui Street	The advance works for diversion of utilities commenced in January 2018. The main works are anticipated to commence in the fourth quarter of 2018 for completion in the fourth quarter of 2021.

Rank	Proposal	Progress of Project
12	Lift and Pedestrian Walkway System at Luen On Street	The HyD consulted and obtained support from the Traffic and Transport Committee of the Kwun Tong District Council (KTDC) on the preliminary design scheme in February 2018. As the proposal needs to span across private lots and is in close proximity to existing buildings, the HyD will consult the relevant residents as suggested by the KTDC.
13	Yuet Wah Street Pedestrian Linkage	To complement the Kwun Tong Town Centre Redevelopment, the Civil Engineering and Development Department commenced construction for this project in April 2013. The Linkage has been completed and opened for public use since October 2015.
14 (same ranking)	Escalator Link System between Hong Sing Garden and Po Hong Road	The scope of the project has been determined. The HyD is carrying out the preliminary technical feasibility study.
14 (same ranking)	Lift and Pedestrian Walkway System between Lai King Hill Road and Princess Margaret Hospital	The HA commenced works in November 2015. The works have been completed and the facility has been opened for public use since January 2017.
16	Lift and Pedestrian Walkway System between Saddle Ridge Garden and Sai Sha Road	The scope of the project has been determined. The HyD is carrying out the preliminary technical feasibility study.

Rank	Proposal	Progress of Project
17	Lift and Pedestrian Walkway System between Hing Shing Road and Tai Wo Hau Road	The scope of the project has been determined. The HyD is carrying out the preliminary technical feasibility study.
18	Escalator Link System between Sha Tin Sui Wo Court and MTR Fo Tan Station	Since the proposal involves complicated land issues, the TD will liaise with relevant departments on the land matters.