

**HEL Projects under Investigation and Design
(as of April 2020)**

Name	Commencement Date of Investigation and Preliminary Design, or Detailed Design	Estimated Completion Date of Investigation and Preliminary Design, or Detailed Design	Remarks
Projects under detailed design			
Braemar Hill Pedestrian Link	January 2018	4 th quarter of 2020	The Highways Department (HyD) has consulted the District Council (DC) in respect of the project. The project has been gazetted on 28 June 2019 and the HyD is currently handling objections received in accordance with statutory procedures. We will submit a funding application for the project to the Legislative Council in due course.
Pedestrian Link near Chuk Yuen North Estate	May 2018	Project Under Review	The HyD has consulted the DC and stakeholders during the project implementation. However, the views of stakeholders are divided. The HyD will continue to liaise with stakeholders to build consensus.

Name	Commencement Date of Investigation and Preliminary Design, or Detailed Design	Estimated Completion Date of Investigation and Preliminary Design, or Detailed Design	Remarks
Projects under investigation and preliminary design			
Escalator Link and Pedestrian Walkway System at Pound Lane	July 2012	Project Under Review	The HyD has consulted the relevant DC in respect of the project. In light of divided views from stakeholders, the HyD is reviewing the project.
Lift and Pedestrian Walkway System between Lai Cho Road and Wah Yiu Road	June 2014	4 th quarter of 2020	The investigation and design work of the project was originally put on hold considering there would be a replacement facility in its vicinity. In response to DC's views and the Transport Department's suggestion, the HyD has resumed the investigation and design work of the project.
Lift and Pedestrian Walkway System at Luen On Street	August 2015	Project Under Review	The HyD has consulted the relevant DC in respect of the Project. In light of divided views from stakeholders, the HyD is reviewing the project.

Name	Commencement Date of Investigation and Preliminary Design, or Detailed Design	Estimated Completion Date of Investigation and Preliminary Design, or Detailed Design	Remarks
Lift and Pedestrian Walkway System between Saddle Ridge Garden and Sai Sha Road	April 2019	2 nd quarter of 2021	The HyD has consulted the DC on the preliminary design of the project, and is now carrying out the remaining investigation work.
Lift and Pedestrian Walkway System between Hing Shing Road and Tai Wo Hau Road	April 2019	2 nd quarter of 2021	The HyD is carrying out investigation and preliminary design work. DC will be consulted in due course.
Pedestrian Walkway System between Po Lam Road North and Po Hong Road in Tseung Kwan O ¹	September 2019	3 rd quarter of 2021	The HyD is carrying out investigation and preliminary design work. DC will be consulted in due course.

¹ The project was formerly known as “the Escalator Link System between Hong Sing Garden and Po Hong Road”.