

Annex 3

Incidents of discharging not fully treated sewage due to operational or engineering problems of sewage treatment works in the last five years

Sewage Treatment Works	Date of incident	Incident duration	Cause of incident	Level of treatment of sewage discharge	Average daily sewage treatment capacity during incident (cubic meters)	Discharge volume during incident (cubic meters)
Pillar Point Sewage Treatment Works	25/8/2014	11 hours	Mechanical failure	Untreated	183 000	About 95 000
North West Kowloon Sewage Treatment Works	25/7/2017	7 minutes	Mechanical failure	Preliminary treatment	348 000	About 55
Tai Po Sewage Treatment Works	23/8/2017	20 minutes	Electrical supply failure	Untreated	115 000	About 600
Ma Wan Sewage Treatment Works	14/10/2017	2 hours and 45 minutes	Electrical installation failure	Preliminary treatment	4 000	About 320
Harbour Area Treatment Scheme Stage 1: Chai Wan, Shau Kei Wan, Tseung Kwan O, Kwun Tong, To Kwa Wan, Tsing Yi and Kwai Chung Preliminary Treatment Works	20/2/2018 to 4/3/2018	13 days	Maintenance and replacement of electrical/mechanical facilities in Stonecutters Island Sewage Treatment Works	Preliminary treatment	About 1 million	About 1 million daily